

Opracowanie uzupełniające:  
 Przebudowa drogi w miejscowości  
 Zarębice gm. Przyrów

TYCZENIE OSI DROGI						
Nr	W. północna	W. wschodnia		Nr	W. północna	W. wschodnia
1	928630.11	280145.72		32	929043.68	279146.23
2	928643.32	280113.94		33	929064.23	279114.81
3	928652.82	280089.83		34	929084.71	279083.79
4	928662.22	280065.77		35	929099.71	279061.28
5	928676.83	280029.73		36	929119.90	279030.55
6	928691.08	279993.53		37	929133.27	279009.33
7	928698.65	279974.12		38	929144.85	278989.80
8	928712.63	279938.75		39	929159.49	278954.42
9	928727.53	279901.61		40	929171.62	278922.01
10	928742.27	279863.86		41	929184.60	278887.15
11	928756.75	279826.92		42	929196.07	278857.28
12	928766.73	279802.09		43	929204.34	278828.42
13	928780.64	279767.23		44	929203.34	278808.21
14	928794.83	279731.98		45	929197.75	278778.20
15	928808.78	279696.75		46	929188.39	278747.10
16	928823.77	279659.09		47	929175.27	278714.14
17	928839.25	279620.41		48	929161.74	278681.43
18	928850.25	279592.96		49	929150.37	278650.01
19	928862.72	279558.32		50	929142.78	278618.47
20	928873.06	279528.19		51	929134.25	278579.70
21	928886.94	279489.28		52	929127.53	278542.71
22	928902.27	279448.76		53	929121.49	278503.96
23	928916.92	279408.52		54	929115.76	278467.72
24	928931.61	279372.32		55	929110.17	278433.63
25	928938.69	279355.11		56	929104.33	278396.64
26	928953.02	279320.92		57	929098.08	278360.12
27	928968.25	279283.78		58	929092.04	278322.72
28	928982.00	279250.64		59	929087.37	278293.92
29	928992.42	279225.67		60	929083.04	278265.13
30	928999.68	279212.65		61	929079.72	278245.36
31	929021.87	279179.12				





